

PRE-CHECKLIST

PRE-INSTALLATION OF MAGNUM BOARD WEATHERBOARD, MAGNUM BOARD RIGID AIR BARRIER & MAGNUM BOARD INTERIOR WALL BOARD & PANELLING

NOTE: It is the responsibility of the certified installer to inspect their work place prior to beginning the installation of Magnum Board Weather Board and Magnum Board Rigid Air Barrier to ensure the installed work will meet the supplier's requirements. Notify owner / general contractor of any concerns prior to installation.

Company Name:		JOB#
Address of Job:		
Name of Contractor:		
Date / /		

CHECKLIST

Magnum Board Rigid Air Barrier			
	1.	Framing configuration and fixing detail	
	2.	Framing flush and level	
	3.	Truss & Roof/window gang nails or fixings are "recessed" into framing	
	4.	Access & heights	
	5.	Services identified	
	6.	Health and Safety plan in place	

Magnum Board Weatherboard			
	1.	Framing configuration and batten positioning	
	2.	Framing / battens flush and level	
	3.	Access & heights	
	4.	Services identified	
	5.	Health and Safety plan in place	
	6.	Health and Safety	
	7.	Frame is straight	

Magnum Board Interior			
	1.	Framing / batten / blocking positioning	
	2.	Pre line is complete	
	3.	Services identified	
	4.	Access & Height	
	5.	Reveals or Architraves	
	6.	Framing / battens are flush and level	
	7.	Health and Safety	

